CHAINAGE		NO	L	B	BI	Avg B	D	QTY	REMARKS
Land Mark			(m)	(m)	(m)	(m)	(m)		
90.00	120.00	1	30.00	-	-	-		-	No Work
120.00	150.00	1	30.00	-	-	-		-	No Work
150.00	180.00	1	30.00	-	-	-		-	No Work
180.00	210.00	1	30.00	-	-	-		-	No Work
210.00	240.00	1	30.00	-	-	-		-	No Work
240.00	270.00	1	30.00	-	-	-		-	No Work
270.00	300.00	1	30.00	-	-	-		-	No Work
300.00	330.00	1	30.00	-	-	-		-	No Work
330.00	360.00	1	30.00	-	-	-		-	No Work
360.00	390.00	1	30.00	-	-	-		-	No Work
390.00	420.00	1	30.00	0.60	0.60	0.60	0.60	10.80	
420.00	450.00	1	30.00	0.60	0.60	0.60	0.65	11.70	
450.00	458.20	1	8.20	0.60	0.60	0.60	0.70	12.60	
97)(LHS) 6th Main Road								3.44	
0.00	30.00	1	30.00	0.60	0.60	0.60	0.60	10.80	
30.00	60.00	1	30.00	0.60	0.60	0.60	0.65	11.70	
60.00	90.00	1	30.00	0.60	0.60	0.60	0.70	12.60	
90.00	98.40	1	8.40	0.60	0.60	0.60	0.70	3.53	
98.40	103.80	1	5.40	-	-	-	-	-	Cross Road
103.80	127.30	1	23.50	0.60	0.60	0.60	0.65	9.17	
127.30	136.80	1	9.50	-	-	-	-	-	Cross Road
136.80	166.80	1	30.00	0.60	0.60	0.60	0.60	10.80	
166.80	187.70	1	20.90	0.60	0.60	0.60	0.65	8.15	
197)(RHS) 6th Main Road									
0.00	30.00	1	30.00	0.60	0.60	0.60	0.60	10.80	
30.00	50.10	1	20.10	0.60	0.60	0.60	0.65	7.84	
50.10	52.20	1	2.10	-	-	-	-	-	Cross Road
52.20	82.20	1	30.00	0.60	0.60	0.60	0.70	12.60	
82.20	103.80	1	21.60	-	-	-	-	-	Cross Road
103.80	127.80	1	24.00	0.60	0.60	0.60	0.70	10.08	
127.80	136.80	1	9.00	-	-	-	-	-	Cross Road
136.80	146.50	1	9.70	0.60	0.60	0.60	0.65	3.78	
146.50	148.90	1	2.40	-	-	-	-	-	No Work
148.90	178.90	1	30.00	0.60	0.60	0.60	0.65	11.70	
178.90	185.80	1	6.90	0.60	0.60	0.60	0.60	2.48	
V0199)(LHS)									
0.00	28.20	1	28.20	0.60	0.60	0.60	0.65	11.00	
W0199)(RHS)									
0.00	28.20	1	28.20	0.60	0.60	0.60	0.65	11.00	
W0203)(LHS)									
0.00	30.00	1	30.00	-	-	-	-	-	No Work
30.00	60.00	1	30.00	-	-	-	-	-	No Work
60.00	85.30	1	25.30	-	-	-	-	-	No Work
85.30	115.30	1	30.00	0.60	0.60	0.60	0.65	11.70	
115.30	131.40	1	16.10	0.60	0.60	0.60	0.70	6.76	
131.40	144.90	1	13.50	-	-	-	-	-	Cross Road

Scanned with CamScanner

CHAINAGE		NO	L	B	BI	Avg B	D	QTY	REMARKS
Land Mark			(m)	(m)	(m)	(m)	(m)		
144.90	174.90	1	30.00	0.60	0.60	0.60	0.70	12.60	
174.90	176.70	1	1.80	0.60	0.60	0.60	0.65	0.70	
0203)(RHS)									
0.00	4.00	1	4.00	0.60	0.60	0.60	0.65	1.56	
4.00	9.00	1	5.00	-	-	-	-	-	No Work
9.00	12.00	1	3.00	0.60	0.60	0.60	0.70	1.26	
12.00	13.30	1	1.30	-	-	-	-	-	No Work
13.30	15.30	1	2.00	0.60	0.60	0.60	0.65	0.78	
15.30	45.30	1	30.00	-	-	-	-	-	No Work
45.30	63.20	1	17.90	-	-	-	-	-	No Work
63.20	69.30	1	6.10	0.60	0.60	0.60	0.70	2.56	
69.30	85.30	1	16.00	-	-	-	-	-	No Work
85.30	91.80	1	6.50	0.60	0.60	0.60	0.60	2.34	
91.80	101.30	1	9.50	-	-	-	-	-	No Work
101.30	106.90	1	5.60	-	-	-	-	-	Cross Road
106.90	109.80	1	2.90	-	-	-	-	-	No Work
109.80	131.90	1	22.10	0.60	0.60	0.60	0.70	9.28	
131.90	144.90	1	13.00	-	-	-	-	-	Cross Road
144.90	174.90	1	30.00	0.60	0.60	0.60	0.65	11.70	
174.90	176.70	1	1.80	0.60	0.60	0.60	0.65	0.70	
0195)(LHS)									
0.00	4.20	1	4.20	-	-	-	-	-	No Work
4.20	17.00	1	12.80	0.60	0.60	0.60	0.60	4.61	
17.00	18.40	1	1.40	-	-	-	-	-	No Work
18.40	33.00	1	14.60	0.60	0.60	0.60	0.65	5.69	
33.00	38.80	1	5.80	-	-	-	-	-	Cross Road
38.80	68.80	1	30.00	0.60	0.60	0.60	0.65	11.70	
68.80	76.90	1	8.10	-	-	-	-	-	Cross Road
76.90	89.40	1	12.50	0.60	0.60	0.60	0.70	5.25	
89.40	91.60	1	2.20	-	-	-	-	-	Culvert
91.60	96.90	1	5.30	0.60	0.60	0.60	0.65	2.07	
96.90	99.20	1	2.30	-	-	-	-	-	No Work
99.20	106.70	1	7.50	0.60	0.60	0.60	0.60	2.70	
106.70	114.60	1	7.90	-	-	-	-	-	Cross Road
114.60	143.00	1	28.40	0.60	0.60	0.60	0.70	11.93	
143.00	148.30	1	5.30	-	-	-	-	-	Cross Road
148.30	170.00	1	21.70	0.60	0.60	0.60	0.70	9.11	
170.00	176.00	1	6.00	-	-	-	-	-	Cross Road
176.00	199.20	1	23.20	0.60	0.60	0.60	0.70	9.74	
W0195)(RHS)									
0.00	26.60	1	26.60	-	-	-	-	-	No Work
26.60	46.90	1	20.30	0.60	0.60	0.60	0.65	7.97	
46.90	50.60	1	3.70	-	-	-	-	-	No Work
50.60	63.80	1	13.20	0.60	0.60	0.60	0.65	5.18	
63.80	66.20	1	2.40	-	-	-	-	-	No Work
66.20	84.90	1	18.70	0.60	0.60	0.60	0.60	6.73	

Scanned with CamScanner

CHAINAGE		NO	L	B	B1	Avg B	D	QTY	REMARKS
Land Mark			(m)	(m)	(m)	(m)	(m)		
84.90	90.10	1	5.20	-	-	-	-	-	Cross Road
90.10	116.30	1	26.20	0.60	0.60	0.60	0.70	11.00	
116.30	125.60	1	9.30	-	-	-	-	-	Cross Road
125.60	144.20	1	18.60	0.60	0.60	0.60	0.70	7.81	
144.20	147.40	1	3.20	-	-	-	-	-	No Work
147.40	177.40	1	30.00	0.60	0.60	0.60	0.65	11.70	
177.40	199.20	1	21.80	0.60	0.60	0.60	0.60	7.85	
0160)(LHS)									
0.00	29.80	1	29.80	0.60	0.60	0.60	0.65	11.62	
29.80	32.40	1	2.60	-	-	-	-	-	No Work
32.40	62.40	1	30.00	0.60	0.60	0.60	0.65	11.70	
62.40	92.40	1	30.00	0.60	0.60	0.60	0.65	11.70	
92.40	108.90	1	16.50	0.60	0.60	0.60	0.70	6.93	
108.90	117.10	1	8.20	0.60	0.60	0.60	0.65	3.20	
117.10	147.10	1	30.00	0.60	0.60	0.60	0.70	12.60	
147.10	177.10	1	30.00	-	-	-	-	-	Cross Road
177.10	199.00	1	21.90	0.60	0.60	0.60	0.65	8.54	
V0160)(RHS)									
0.00	30.00	1	30.00	0.60	0.60	0.60	0.70	12.60	
30.00	47.00	1	17.00	0.60	0.60	0.60	0.65	6.63	
47.00	48.70	1	1.70	-	-	-	-	-	No Work
48.70	78.70	1	30.00	0.60	0.60	0.60	0.70	12.60	
78.70	108.70	1	30.00	0.60	0.60	0.60	0.65	11.70	
108.70	117.10	1	8.40	-	-	-	-	-	No Work
117.10	147.10	1	30.00	-	-	-	-	-	No Work
147.10	177.10	1	30.00	-	-	-	-	-	No Work
177.10	199.00	1	21.90	-	-	-	-	-	No Work
(W0191)(LHS)									
0.00	30.00	1	30.00	0.60	0.60	0.60	0.65	11.70	
30.00	44.50	1	14.50	0.60	0.60	0.60	0.60	5.22	
44.50	52.30	1	7.80	-	-	-	-	-	No Work
52.30	66.40	1	14.10	0.60	0.60	0.60	0.70	5.92	
66.40	71.70	1	5.30	-	-	-	-	-	Cross Road
71.70	92.60	1	20.90	0.60	0.60	0.60	0.70	8.78	
92.60	100.00	1	7.40	-	-	-	-	-	Cross Road
100.00	117.90	1	17.90	0.60	0.60	0.60	0.65	6.98	
(W0191)(RHS)									
0.00	30.00	1	30.00	0.60	0.60	0.60	0.65	11.70	
30.00	60.00	1	30.00	0.60	0.60	0.60	0.70	12.60	
60.00	81.10	1	21.10	-	-	-	-	-	No Work
81.10	84.50	1	3.40	-	-	-	-	-	Cross Road
84.50	114.50	1	30.00	0.60	0.60	0.60	0.65	11.70	
114.50	117.10	1	2.60	0.60	0.60	0.60	0.70	1.09	
(W0150)(LHS)									
0.00	30.00	1	30.00	0.60	0.60	0.60	0.60	10.80	
30.00	60.00	1	30.00	0.60	0.60	0.60	0.65	11.70	

ckd &

Scanned with CamScanner

CHAINAGE Land Mark		NO	L (m)	B (m)	B1 (m)	Avg B (m)	D (m)	QTY	REMARKS
60.00	90.00	1	30.00	0.60	0.60	0.60	0.70	12.60	
90.00	120.00	1	30.00	0.60	0.60	0.60	0.65	11.70	
120.00	150.00	1	30.00	0.60	0.60	0.60	0.65	11.70	
150.00	180.00	1	30.00	0.60	0.60	0.60	0.70	12.60	
180.00	207.00	1	27.00	0.60	0.60	0.60	0.70	11.34	
150)(RHS)									
0.00	30.00	1	30.00	-	-	-	-	-	No Work
30.00	60.00	1	30.00	-	-	-	-	-	No Work
60.00	90.00	1	30.00	-	-	-	-	-	No Work
90.00	120.00	1	30.00	-	-	-	-	-	No Work
120.00	150.00	1	30.00	-	-	-	-	-	No Work
150.00	158.90	1	8.90	-	-	-	-	-	No Work
158.90	181.90	1	23.00	0.60	0.60	0.60	0.65	8.97	
181.90	186.60	1	4.70	-	-	-	-	-	Cross Road
186.60	211.00	1	24.40	0.60	0.60	0.60	0.60	8.78	
0183)(LHS)									
0.00	30.00	1	30.00	0.60	0.60	0.60	0.70	12.60	
30.00	53.60	1	23.60	0.60	0.60	0.60	0.70	9.91	
53.60	59.50	1	5.90	-	-	-	-	-	Cross Road
59.50	86.00	1	26.50	0.60	0.60	0.60	0.65	10.34	
0183)(RHS)									
0.00	30.00	1	30.00	0.60	0.60	0.60	0.65	11.70	
30.00	37.70	1	7.70	0.60	0.60	0.60	0.70	3.23	
37.70	41.00	1	3.30	-	-	-	-	-	No Work
41.00	71.00	1	30.00	0.60	0.60	0.60	0.60	10.80	
71.00	86.00	1	15.00	0.60	0.60	0.60	0.65	5.85	
0185)(LHS) 5th Main Road									
0.00	30.00	1	30.00	0.60	0.60	0.60	0.70	12.60	
30.00	60.00	1	30.00	0.60	0.60	0.60	0.65	11.70	
60.00	84.70	1	24.70	0.60	0.60	0.60	0.65	9.63	
0185)(RHS) 5th Main Road									
0.00	30.00	1	30.00	0.60	0.60	0.60	0.70	12.60	
30.00	60.00	1	30.00	0.60	0.60	0.60	0.65	11.70	
60.00	78.00	1	18.00	0.60	0.60	0.60	0.70	7.56	
78.00	84.70	1	6.70	-	-	-	-	-	No Work
(W0152)(LHS)									
0.00	30.00	1	30.00	0.60	0.60	0.60	0.70	12.60	
30.00	60.00	1	30.00	0.60	0.60	0.60	0.65	11.70	
60.00	90.00	1	30.00	0.60	0.60	0.60	0.65	11.70	
90.00	120.00	1	30.00	0.60	0.60	0.60	0.70	12.60	
120.00	150.00	1	30.00	0.60	0.60	0.60	0.65	11.70	
150.00	180.00	1	30.00	0.60	0.60	0.60	0.65	11.70	
180.00	202.00	1	22.00	0.60	0.60	0.60	0.70	9.24	
(W0152)(RHS)									
0.00	30.00	1	30.00	-	-	-	-	-	No Work
30.00	58.70	1	28.70	-	-	-	-	-	No Work

Scanned with CamScanner

	CHAINAGE		NO	L	B	BI	Avg B	D	QTY	REMARKS
	Land Mark			(m)	(m)	(m)	(m)	(m)		
	58.70	88.70	1	30.00	0.60	0.60	0.60	0.60	10.80	
	88.70	118.70	1	30.00	0.60	0.60	0.60	0.65	11.70	
	118.70	148.70	1	30.00	0.60	0.60	0.60	0.70	12.60	
	148.70	178.70	1	30.00	0.60	0.60	0.60	0.65	11.70	
	178.70	202.00	1	23.30	0.60	0.60	0.60	0.60	8.39	
0154)(LHS)										
	0.00	30.00	1	30.00	0.60	0.60	0.60	0.60	10.80	
	30.00	60.00	1	30.00	0.60	0.60	0.60	0.65	11.70	
	60.00	90.00	1	30.00	0.60	0.60	0.60	0.70	12.60	
	90.00	120.00	1	30.00	0.60	0.60	0.60	0.65	11.70	
	120.00	150.00	1	30.00	0.60	0.60	0.60	0.70	12.60	
	150.00	180.00	1	30.00	0.60	0.60	0.60	0.70	12.60	
	180.00	186.80	1	6.80	0.60	0.60	0.60	0.60	2.45	
0154)(RHS)										
	0.00	30.00	1	30.00	0.60	0.60	0.60	0.60	10.80	
	30.00	60.00	1	30.00	0.60	0.60	0.60	0.65	11.70	
	60.00	90.00	1	30.00	0.60	0.60	0.60	0.70	12.60	
	90.00	120.00	1	30.00	0.60	0.60	0.60	0.65	11.70	
	120.00	150.00	1	30.00	0.60	0.60	0.60	0.70	12.60	
	150.00	180.00	1	30.00	0.60	0.60	0.60	0.70	12.60	
	180.00	186.80	1	6.80	0.60	0.60	0.60	0.70	12.60	
0156)(LHS)										
	0.00	30.00	1	30.00	0.60	0.60	0.60	0.60	2.86	
	30.00	60.00	1	30.00	0.60	0.60	0.60	0.65	11.70	
	60.00	90.00	1	30.00	0.60	0.60	0.60	0.70	12.60	
	90.00	120.00	1	30.00	0.60	0.60	0.60	0.65	11.70	
	120.00	150.00	1	30.00	0.60	0.60	0.60	0.70	12.60	
	150.00	177.30	1	27.30	0.60	0.60	0.60	0.70	12.60	
W0156)(RHS)										
	0.00	30.00	1	30.00	0.60	0.60	0.60	0.70	11.47	
	30.00	60.00	1	30.00	-	-	-	-	-	No Work
	60.00	85.00	1	25.00	-	-	-	-	-	No Work
	85.00	115.00	1	30.00	0.60	0.60	0.60	0.70	12.60	
	115.00	145.00	1	30.00	0.60	0.60	0.60	0.70	12.60	
	145.00	175.00	1	30.00	0.60	0.60	0.60	0.65	11.70	
	175.00	177.30	1	2.30	0.60	0.60	0.60	0.60	0.83	
W0158)(LHS)										
	0.00	30.00	1	30.00	0.60	0.60	0.60	0.60	10.80	
	30.00	58.80	1	28.80	0.60	0.60	0.60	0.65	11.23	
	58.80	61.00	1	2.20	-	-	-	-	-	No Work
	61.00	77.00	1	16.00	0.60	0.60	0.60	0.65	6.24	
	77.00	92.80	1	15.80	0.60	0.60	0.60	0.70	6.64	
	92.80	94.60	1	1.80	-	-	-	-	-	No Work
	94.60	101.20	1	6.60	0.60	0.60	0.60	0.70	2.77	
	101.20	104.30	1	3.10	-	-	-	-	-	No Work

ckd & fc

Scanned with CamScanner

	CHAINAGE		NO	L	B	B1	Avg B	D	QTY	REMARKS
	Land Mark			(m)	(m)	(m)	(m)	(m)		
	104.30	134.30	1	30.00	0.60	0.60	0.60	0.65	11.70	
	134.30	152.20	1	17.90	0.60	0.60	0.60	0.65	6.98	
	152.20	165.70	1	13.50	-	-	-	-	-	No Work
	165.70	191.10	1	25.40	0.60	0.60	0.60	0.65	9.91	
)158)(RHS)										
	0.00	1.50	1	1.50	-	-	-	-	-	No Work
	1.50	31.50	1	30.00	0.60	0.60	0.60	0.65	11.70	
	31.50	61.50	1	30.00	0.60	0.60	0.60	0.70	12.60	
	61.50	91.50	1	30.00	0.60	0.60	0.60	0.65	11.70	
	91.50	121.50	1	30.00	0.60	0.60	0.60	0.70	12.60	
	121.50	147.40	1	25.90	0.60	0.60	0.60	0.70	10.88	
	147.40	151.40	1	4.00	-	-	-	-	-	No Work
	151.40	181.40	1	30.00	0.60	0.60	0.60	0.65	11.70	
	181.40	189.00	1	7.60	0.60	0.60	0.60	0.70	3.19	
70136)(LHS)										
	0.00	5.00	1	5.00	0.60	0.60	0.60	0.65	1.95	
	5.00	35.00	1	30.00	0.60	0.60	0.60	0.70	12.60	
	35.00	45.70	1	10.70	0.60	0.60	0.60	0.60	3.85	
	45.70	47.00	1	1.30	-	-	-	-	-	No Work
	47.00	77.00	1	30.00	0.60	0.60	0.60	0.65	11.70	
	77.00	107.00	1	30.00	0.60	0.60	0.60	0.70	12.60	
	107.00	137.00	1	30.00	0.60	0.60	0.60	0.65	11.70	
	137.00	152.50	1	15.50	0.60	0.60	0.60	0.60	5.58	
	152.50	161.80	1	9.30	-	-	-	-	-	Cross Road
	161.80	179.20	1	17.40	0.60	0.60	0.60	0.65	6.79	
	179.20	184.50	1	5.30	0.60	0.60	0.60	0.70	2.23	
	184.50	202.00	1	17.50	0.60	0.60	0.60	0.60	6.30	
(W0136)(RHS)										
	0.00	5.00	1	5.00	-	-	-	-	-	No Work
	5.00	35.00	1	30.00	0.60	0.60	0.60	0.65	11.70	
	35.00	65.00	1	30.00	0.60	0.60	0.60	0.70	12.60	
	65.00	95.00	1	30.00	0.60	0.60	0.60	0.65	11.70	
	95.00	125.00	1	30.00	0.60	0.60	0.60	0.60	10.80	
	125.00	153.50	1	28.50	0.60	0.60	0.60	0.60	10.26	
	153.50	161.80	1	8.30	-	-	-	-	-	Cross Road
	161.80	163.20	1	1.40	-	-	-	-	-	No Work
	163.20	193.20	1	30.00	0.60	0.60	0.60	0.70	12.60	
	193.20	202.00	1	8.80	0.60	0.60	0.60	0.70	3.70	
(W0173)(LHS)										
	0.00	30.00	1	30.00	0.60	0.60	0.60	0.70	12.60	
	30.00	60.00	1	30.00	0.60	0.60	0.60	0.65	11.70	
	60.00	85.40	1	25.40	0.60	0.60	0.60	0.70	10.67	
(W0173)(RHS)										
	0.00	30.00	1	30.00	0.60	0.60	0.60	0.70	12.60	
	30.00	60.00	1	30.00	0.60	0.60	0.60	0.65	11.70	

Scanned with CamScanner

CHAINAGE		NO	L	B	BI	Avg B	D	QTY	REMARKS
Land Mark			(m)	(m)	(m)	(m)	(m)		
60.00	84.00	1	21.00	0.60	0.60	0.60	0.70	8.82	
138)(LHS)									
0.00	30.00	1	30.00	0.60	0.60	0.60	0.65	11.70	
30.00	40.90	1	10.90	0.60	0.60	0.60	0.70	4.58	
40.90	42.50	1	1.60	-	-	-	-	-	No Work
42.50	72.50	1	30.00	0.60	0.60	0.60	0.70	12.60	
72.50	102.50	1	30.00	0.60	0.60	0.60	0.65	11.70	
102.50	132.50	1	30.00	0.60	0.60	0.60	0.65	11.70	
132.50	145.50	1	13.00	0.60	0.60	0.60	0.70	5.46	
0138)(RHS)									
0.00	30.00	1	30.00	0.60	0.60	0.60	0.60	10.80	
30.00	60.00	1	30.00	0.60	0.60	0.60	0.65	11.70	
60.00	90.00	1	30.00	0.60	0.60	0.60	0.70	12.60	
90.00	120.00	1	27.00	0.60	0.60	0.60	0.65	10.53	
120.00	145.50	1	25.50	0.60	0.60	0.60	0.65	9.95	
Culvert									
Bahubali Nagar									
W0140		1	4.30	1.20	1.20	1.20	1.30	6.71	
W0140		1	5.30	1.20	1.20	1.20	1.30	8.27	
W0136		1	6.50	1.20	1.20	1.20	1.30	10.14	
W0134		1	7.50	1.20	1.20	1.20	1.30	11.70	
W0167		1	6.50	1.20	1.20	1.20	1.30	10.14	
W0130		1	5.80	1.20	1.20	1.20	1.30	9.05	
W0136		1	5.70	1.20	1.20	1.20	1.30	8.89	
W0160		1	6.00	1.20	1.20	1.20	1.30	9.36	
W0160		1	6.50	1.20	1.20	1.20	1.30	10.14	
W0158		1	6.70	1.20	1.20	1.20	1.30	10.45	
W0195		1	7.40	1.20	1.20	1.20	1.30	11.54	
W0164		1	5.40	1.20	1.20	1.20	1.30	8.42	
W0205		1	6.60	1.20	1.20	1.20	1.30	10.30	
W0203		1	7.30	1.20	1.20	1.20	1.30	11.39	
W0204		1	8.00	1.20	1.20	1.20	1.30	12.48	
W0199		1	5.20	1.20	1.20	1.20	1.30	8.11	
W0109		1	5.40	1.20	1.20	1.20	1.30	8.42	
Sharadambha Nagar									
W0075		1	6.00	1.20	1.20	1.20	1.30	9.36	
W0073		1	5.30	1.20	1.20	1.20	1.30	8.27	
W0034		1	9.00	1.20	1.20	1.20	1.30	14.04	
W0084		1	7.20	1.20	1.20	1.20	1.30	11.23	
W0106		1	4.70	1.20	1.20	1.20	1.30	7.33	
W0156		1	7.50	1.20	1.20	1.20	1.30	11.70	
W0158		1	5.30	1.20	1.20	1.20	1.30	8.27	

Scanned with CamScanner

CHAINAGE		NO	L	B	B1	Avg B	D	QTY	REMARKS
Land Mark			(m)	(m)	(m)	(m)	(m)		
W0160		1	3.40	1.20	1.20	1.20	1.30	5.30	
							Total Qty Work Done	6119.39	Cum
							Qty Payable in this bill	6119.39	Cum

For M/s. K. DAMODAR & Co.

D. MANJUNATH
Managing Partner

Contractor Representative

CIVIL QUALITY CONSULTANTS & ENGINEERS
Bangalore

Consultant Representative

Assistant Engineer
Ward No 16

Asst. Executive Engineer
Yashwanthapura sub division
Bruhat Bangalore Mahanagara Palike

Scanned with CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

of the work:-Comprehensive development of Roads and Drains in Ward no 16 Rajarajeshwari Assembly Constituency Under PACKAGE - 2019-20-RRN-DIV(01)

Measurement Sheet

First and Part

No: 3

Plain cement concrete 1:3:6 mix with crushed stone aggregate 40 m nominal size mechanically mixed, placed in foundation and compacted by vibration including curing complete as per the direction of Engineer in charge

CHAINAGE Land Mark	NO	L (m)	B (m)	BI (m)	Avg B (m)	D (m)	QTY	REMARKS
Culvert								
Bahubali Nagar								
W0140	1	4.30	1.20	1.20	1.20	0.15	0.77	
W0140	1	5.30	1.20	1.20	1.20	0.15	0.95	
W0136	1	6.50	1.20	1.20	1.20	0.15	1.17	
W0134	1	7.50	1.20	1.20	1.20	0.15	1.35	
W0167	1	6.50	1.20	1.20	1.20	0.15	1.17	
W0130	1	5.80	1.20	1.20	1.20	0.15	1.04	
W0136	1	5.70	1.20	1.20	1.20	0.15	1.03	
W0160	1	6.00	1.20	1.20	1.20	0.15	1.08	
W0160	1	6.50	1.20	1.20	1.20	0.15	1.17	
W0158	1	6.70	1.20	1.20	1.20	0.15	1.21	
W0195	1	7.40	1.20	1.20	1.20	0.15	1.33	
W0164	1	5.40	1.20	1.20	1.20	0.15	0.97	
W0205	1	6.60	1.20	1.20	1.20	0.15	1.19	
W0203	1	7.30	1.20	1.20	1.20	0.15	1.31	
W0204	1	8.00	1.20	1.20	1.20	0.15	1.44	
W0199	1	5.20	1.20	1.20	1.20	0.15	0.94	
W0109	1	5.40	1.20	1.20	1.20	0.15	0.97	
Sharadambha Nagar								
W0075	1	6.00	1.20	1.20	1.20	0.15	1.08	
W0073	1	5.30	1.20	1.20	1.20	0.15	0.95	
W0034	1	9.00	1.20	1.20	1.20	0.15	1.62	
W0084	1	7.20	1.20	1.20	1.20	0.15	1.30	
W0106	1	4.70	1.20	1.20	1.20	0.15	0.85	
W0156	1	7.50	1.20	1.20	1.20	0.15	1.35	
W0158	1	5.30	1.20	1.20	1.20	0.15	0.95	

Scanned with CamScanner

CHAINAGE Land Mark	NO	L (m)	B (m)		B (m)	D (m)	QTY	REMARKS
W0160	1	3.40	1.20	1.20	1.20	0.15	0.61	
						Total Qty Work Done	27.81	Cum
						Qty Payable in this bill	27.81	Cum

Contractor Representative

CIVIL QUALITY CONSULTANTS & ENGINEERS Bangalore

Consultant Representative

Assistant Engineer
Ward No 16

Asst. Executive Engineer
Yashwanthapura Sub Division
Bruhat Bangalore Mahanagara Palike

Scanned with CamScanner